EXTENSION OF TIME PROPOSAL

1	Name of work	Improvement to CC Road at Neeladri layout in ward No.11 (Kuvempunagara) Vidyaranyapura Sub Division.
2	Amount of Work Portion	29,99,208=00
3	Estimated Cost	30.00 Lakhs
4	Name of contractor	Executive Engineer, ICRIDL
5	Agreement No.	No. 137/16-17 Dt. 24/10/16
6	No. and date under which work order issued	EE/BTP/BBMP/ICRIDL/137/16-17 24/10/2016
7	Time limit originally fixed for completion	90 days
8	Date of application by the contractor for granting extension of time	20/01/2017
9	Date of receipt of application in the sub division office	20/01/2017
10	Extension granted if any	
	i)	
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract.	60%
12	Work carried out during 1st extension	Yes
13	Work carried out during 2nd extension	—
14	Time now applied for	90 days
15	Date of recommending time limit applied for	90 days
16	Whether the orginal application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	40%
18	Probable time required for completion of remaining work	30/04/2017
19	Cost of work charged establishment charged on the work after the expairy of original period.	Nil
20	Whether notice as per clause of contract has been issued.	NO
21	Remarks of the AEE and the daily rate of penalty proposed	Due to the Dispute Hence EOT is Recommended for sanction without Penalty
22	Remarks of the EE with the daily rate of penalty proposed	

Assistant Engineer

Executive Engineer
ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
Byatarayanapura Division
ಬ್ಯಾಟರಾಯನಪುರ ವಿಭಾಗ
ಬೃ.ಬೆ.ಮ.ಪಾ., ಬೆಂಗಳೂರು

Assistant Executive Engineer
ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ವಿದ್ಯಾರಣ್ಯಪುರ ಉಪ ವಿಭಾಗ
ಯಲಹಂಕ ವಲಯ,
ಬೃ. ಬೆಂ. ಮ. ಪಾ., ಬೆಂಗಳೂರು-92

Chief Engineer
Yelahanka Zone, Bangalore-92

Approved

Chief Engineer
Yelahanka Zone
Jhath Bangalore Mahanagara
Palike
Bangalore 92